



Name: Hawthorne ES

Date | Time: April 12, 2024

Project Name/Number: Hawthorne ES Major Building Systems Replacement/36435

Principal: Lisa Limoncelli

School Contact: Lisa Limoncelli

Regional Superintendent: Melanie Pearch

Project Manager: Carl Henry

Architect: SSOE

Contractor: Centennial Contractors

Scope of Work:

Replacement of HVAC system throughout the building. Re-roofing, plumbing fixture replacement, and site sanitary sewer replacement.

Project Construction Budget: \$9,389,100.00

Project Schedule: *(Timeline with target dates where appropriate)*

- General Contractor Procurement – April 20, 2023 – September 2023.
 - Construction Start – October 6, 2023.
 - Due to the delay of cooling tower delivery substantial completion is scheduled November 30, 2024.
-

Previous Quarter Narrative:

Last Quarter Narrative (January, February, and March 2024):

New roof completed, Storm water system at playground completed, 60% of plumbing fixtures completed, and Sewer line completed

Next Quarter Narrative:

Next Quarter Narrative (April, May, and June 2024):

HVAC piping and remaining plumbing fixtures installed.

Project Status/Update:

- Sewer line completed from building to Foster Ridge Road.
-

4-Week Look Ahead:

- Playground area to start construction of curb.
- Additional scope of work identified:
 - Install 6 feet black poly coated fence around the playground area.
 - Install new toilet partitions.
 - Install new urinal screens.
 - Painting and Cleaning of exterior roof precast concrete.

End

PICTURES





