



---

Name: Hightower Elementary School

Date | Time: April 12, 2024

Project Name/Number: Hightower ES Roofing Replacement 231-36

Principal: MS Sheila Price

School Contact: MS Sheila Price

Regional Superintendent: Melanie Pearch

Project Manager: George Harkness

Architect: Design/Build - TBD

Contractor: Design/Build - TBD

---

### Scope of Work:

Replacement of existing roof and other work associated with the roof replacement. The roofs will be completely replaced. The scope to include the repair and/or replacement of the Condensate Drain Lines and extend the lines to the nearest roof drain.

---

**Project Construction Budget: \$1,029,760.00**

---

### Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement –October 2023 – May 2024.
  - Design/Construction Start – June 2024 - March 2025
- 

### Previous Quarter Narrative:

**Last Quarter Narrative** (January, February, and March 2024) – Submitted Approved Contractor Proposal for Board Approval for the April 2024 but moved to May Approval.

**Next Quarter Narrative** (April, May, June 2024) – Board Approval, Contract Execution, Design Start.

---

### Project Status/Update:

The contractor's proposal was scheduled for Board approval by the April Board Meeting but the approval was moved to the May Board Meeting.

---

### 4-Week Look Ahead:

- May Board Approval
- Contract Execution
- Design Start