



---

Name: Laurel Ridge ES

Date | Time: 04/12/2024

Project Name/Number: Major Building System Replacement 368-35

Principal: Ms. Corey Hartman

School Contact: Ms. Corey Hartman

Area Superintendent: Mr. Trenton Arnold

Project Manager 368-35: Ryan Fernandez

Architect: Cooper Carry / 368-35

Contractor: Evergreen Construction / 368-35

---

### Scope of Work:

- **368-35 Major Building System Replacement**
  1. Replacement of HVAC
  2. New Fire Sprinkler
  3. Roof Replacement
  4. Complete Ceiling Replacement
  5. Replace Light Fixtures with LED
  6. Security Vestibule

---

**Project Construction Budget: 368-35 \$8,600,00.00**

---

### Project Schedule: *(Timeline with target dates where appropriate)*

- Construction Completion – August 2025

- 
- **Previous Quarter Narrative:** Evergreen has procured all the construction materials and started the roof replacement.

---

### Project Status/Update:

- The phasing plan has been reviewed and approved by DCSD and school administrators.
- Evergreen has started the roof replacement.

### 4-Week Look Ahead:

- Evergreen has delivered storage containers for the HVAC and Electrical construction materials.
- Evergreen to confirm with Ga Power if the existing transformer needs to be upsized.

**End**



