



Name: Livsey Elementary School

Date: April 12, 2024

Project Name/Number: 35935 – Livsey ES Major Building Systems Replacement with emphasis on HVAC

Principal: Shawna Pickett

School Contact: James Jones

Area Superintendent: Trenton Arnold

Project Manager: Ashley Wilson

Architect: Croft

Contractor: Not yet awarded

Scope of Work:

HVAC systems replacement.

Project Construction Budget: \$4,950,000

Project Schedule: *(Timeline with target dates where appropriate)*

- Design Completion – Spring 2024
- General Contractor Procurement – Fall 2023
- Construction Start – Spring 2024

Previous Quarter Narrative:

Last Quarter Narrative (January, February, and March 2024):

Design of HVAC System Replacement.

Next Quarter Narrative:

Next Quarter Narrative (April, May, and June 2024):

Design of HVAC System Replacement, and CMR firm awarded contract by the Board of Education.

Project Status/Update:

- Design process continues with 100% Construction Documents.

4-Week Look Ahead:

- CMAR firm to be awarded Construction Contract on April 12, 2024..

End