



---

Name: Murphey Candler Elementary School

Date: April 12, 2024

Project Name/Number: 24736 – HVAC Replacement and Renovations

Principal: Marsha Sears

School Contact: Marsha Sears

Area Superintendent: Atesia Lester

Project Manager: Ashley Wilson/Brian Albanese

Architect: Not yet awarded

Contractor: Not yet awarded

---

### Scope of Work:

HVAC Replacement and building renovation TBD.

---

**Project Construction Budget:** TBD

---

### Project Schedule: *(Timeline with target dates where appropriate)*

- Design Completion – Winter 2024-25
- Construction Manager Procurement – Winter 2024
- Construction Start – Winter 2024-25

---

**Quarter Narrative: Contracts for design services and preconstruction services were awarded.**

### Project Status/Update:

- Kickoff meetings for A/E and CMaR held on April 12.
- Onsite meeting and site surveys to start next week.

---

### • **4-Week Look Ahead:**

- Architect to start site survey and preliminary report generation.