



---

Name: Stone Mill Elementary School

Date | Time: April 12, 2024

Project Name/Number: Stone Mill ES – Replace Existing Paving and add New Parking Spaces 381-35

Principal: Ms. Alethea Mack

School Contact: MS. Alethea Mack

Regional Superintendent: Dr. Triscilla Weaver

Project Manager: George Harkness

Architect: Design/Build – F. H. Paschen

Contractor: Design/Build – F. H. Paschen

**Scope of Work:**

Replacement of existing pavement and add additional parking spaces and other work associated with the Paving.

---

**Project Construction Budget:**

**\$3,000,000 (Aggregate Total of Five Schools under one project Number. Final Cost per School to be determined after receipt of proposals)**

---

**Project Schedule:** *(Timeline with target dates where appropriate)*

- Procurement –November 2023 – April 2024.
- Design/Construction Start – May 2024 -December 2025

---

**Previous Quarter Narrative:**

**Last Quarter Narrative** (January, February, and March 2024) – Received Board Approval and issued the contract for signature by the contractor.

**Next Quarter Narrative** (April, May, June 2024) – Contract Execution , Design start and order all Long Lead time items after approval of them by the Architect and DCSD.

---

**Project Status/Update:**

The contractor received the contract to review and sign.

---

**4-Week Look Ahead:**

- Contract Full Execution
- Site Survey
- Design Start