



Name: Lithonia High School

Date | Time: April 12, 2024

Project Name/Number: Lithonia HS Roofing Replacement 412-36

Principal: Dr. Mulanta Clark

School Contact: Dr. Mulanta Clark

Regional Superintendent: Dr. Sean Tartt

Project Manager: George Harkness

Architect: Design/Build – SRS, Inc.

Contractor: Design/Build – SRS, Inc.

Scope of Work:

Replacement of existing roof and other work associated with the roof replacement.

Project Construction Budget: \$3,421,616.00

Project Schedule: *(Timeline with target dates where appropriate)*

- Procurement –October 2023 – March 2024.
 - Design/Construction Start – April 2024 - February 2025
-

Previous Quarter Narrative:

Last Quarter Narrative (January, February, and March 2024) – Received Board Approval and issued the contract for signature by the contractor.

Next Quarter Narrative (April, May, June 2024) – Contract Execution, Design start and order all Long Lead time items after approval of them by the Architect and DCSD.

Project Status/Update:

The contractor received the contract and reviewed them and signed them and returned to DCSD for full execution.

4-Week Look Ahead:

- DCSD Complete the contract Full Execution
- Kickoff Meeting and Site Survey
- Design Start