



Name: Druid Hills Middle School

Date | Time: 04/12/2024

Project Name/Number: Baseball Field Renovations / 304-35

Project Name/Number: Security Vestibule, Plumbing Fixture Replacement / 343-35

Principal: Ms. Sheveeta Bonner

School Contact: Ms. Sheveeta Bonner

Regional Superintendent: Jacqueline Taylor

Project Manager: Ryan Fernandez

Architect: CDH Partners / 304-35

Architect: Cooper Carry / 343-35

Contractor: Gilbane / 304-35

Contractor: Evergreen Construction / 343-35

**Scope of Work: 304-35 Renovations to the Baseball Field including dug-out and press box
343-35 New Security Vestibule and Plumbing Fixture Replacement**

Project Construction Budget: \$1,600,000.00

Project Schedule: *(Timeline with target dates where appropriate)*

- 343-35 Construction Completion – July 2024 (pending ballistic glass lead-time and IT coordination for security vestibule.)

-
- **Previous Quarter Narrative:** Gilbane has completed the baseball field renovations.

Project Status/Update:

- 343-35 The construction phasing plan was reviewed with Principal Bonner. Evergreen will produce a schedule with the approved sequencing for the restroom renovations.
- Evergreen has started the restroom renovations.

4-Week Look Ahead:

- DCSD Operations in final process of obtaining a delivery date for the John Deere Gator utility vehicle.
- Cooper Carry and Evergreen will incorporate the changes that were requested for the security vestibule design.

End











