



COMPREHENSIVE MASTER PLAN STATUS REPORT

OVERVIEW

As the Comprehensive Master Plan begins, data collection, DCSD records, other forms of information has been shared with Perkins&Will and subconsultants.

The scope of work outlined in this document follows a forecast planning process that will not exceed fourteen months in duration. It is anticipated that several tasks will be in process simultaneously, with Task 2 (Stakeholder Engagement) taking place throughout the CMP process.

EVENTS SINCE LAST REPORT:

- Board kick off meeting 11/20/2020
- Started second week of assessments
- Data entry and review started
- Developing population forecasts by school and planning region
- Studying student mobility and analysis of where students live versus attend school (live/attend)
- Engaged Principals in survey feedback

UPCOMING EVENTS:

- Holiday Break.

MAJOR TASK UPDATES:

- 60% of assessments have been conducted.

TIMELINE OF CMP IMPLEMENTATION		2020			2021											
		OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	
AHEAD OF INITIAL SCHEDULE <input type="checkbox"/>	TASK 1: Inventory, Analysis & Assessment	[Orange bar]														
	1A. Facility Condition Assessment	[Orange bar]														
	1B. Facility Educational Adequacy Assessment	[Orange bar]														
	1C. District Wide Demographic Analysis & Forecast	[Orange bar]														
	1D. Inventory of Special Programs & School Choice Programs	[Orange bar]														
ON TRACK <input checked="" type="checkbox"/>	1E. Preparation of System Profile						[Orange bar]	[Orange bar]								
BEHIND INITIAL SCHEDULE <input type="checkbox"/>	TASK 2: Stakeholder Engagement	[Blue bar]														
	Board touchpoints - mini-sessions and/or COW	[Blue bar]														
	2A. Formulation of Policies, Goals, & Objectives	[Blue bar]														
	2B. Stakeholder Engagement	[Blue bar]														
	2C. Summary of CMP Engagement															
COMMENTS: Task 1A & 1C will need additional time. Task 2A will be presented first of the month.	TASK 3: Options Development for CMP															
	3A. Options for School Choice & Special Programs															
	3B. Options for New Facilities, Additions, Consolidation															
	3C. District-wide Redistricting & Feeder Patterns															
	3D. Prioritization of Facility Condition Improvements															
	TASK 4: CMP Reports & Implementation Strategies															
	4A. Implementation Plan & Schedule for Recommendations															
	4B. Financial Analysis of CMP Recommendations & Schedule															
	4C. Draft Comprehensive Master Plan															
	4D. District Capital Improvement Prioritization List & E-SPLOSTV1 LIST															
	4E. Preparation of Comprehensive Master Plan Final Draft															

CMP submitted to Board of Education

STAKEHOLDER ENGAGEMENT

The CMP takes off this fall. We appreciate and encourage feedback from board members and the community. We believe the best methods for success call for unified action.

PARTICIPACIÓN DE LAS PARTES INTERESADAS:

El CMP despegará este otoño. Apreciamos y alentamos los comentarios de los miembros de la junta y la comunidad. Creemos que los mejores métodos para el éxito requieren una acción unificada.

NOTES

The FAQ document is attached to the Monthly CMP Status Report. Any additional comments and concerns about the CMP can be found in the updated document.

If you have any questions regarding the CMP, please contact the DCSD Planning Department via:

Hans Williams
Director of Planning
Hans_g_williams@dekalbschoolsga.org

Paul Sanon
GIS Analyst
Paul_sanon@dekalbschoolsga.org